

To: Sevenoaks Joint Transportation Board
By: KCC Highways, Transportation & Waste
Date: 9th March 2021
Subject: Highway Forward Works Programme – 2019/20 onwards
Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2019/20.

Kent County Council has agreed a substantial increase in the budget for planned highway works over the next three years, and as a result we are still in the process of identifying and designing schemes for inclusion in our full Year One to Two (2019/20 and 2020/21) and Year Three to Five (2021/22 to 2023/24) programmes. Because of this, we have decided to publish an interim programme, and to publish the full programmes later this year. For some assets this interim programme covers approximately the first six months of 2019/20, whilst for others it includes most of the works planned for the whole year.

This programme is subject to regular review and may change for a number of reasons including budget allocation, contract rate changes, and to reflect KCC's changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase.

Road, Footway & Cycleway Renewal and Preservation Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- **Casualty Reduction Measures**
- **Externally funded schemes**
- **Local Growth Fund**

Developer Funded Works – see Appendix E

Bridge Works – see Appendix F

Traffic Systems – see Appendix G

Combined Member Fund – see Appendix H

Conclusion

1. This report is for Members' information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Richard Emmett
Mike Payton
Sue Kinsella
Earl Bourner
Alan Casson
Toby Butler
Emma Green
Jamie Hare

Highway Manager West Kent
Sevenoaks District Manager
Street Light Asset Manager
Drainage & Structures Asset Manager
Senior Asset Manager
Traffic & Network Solutions Asset Manager
Schemes Programme Manager
Development Agreements Manager

Appendix A – Road, Footway and Cycleway Renewal and Preservation Scheme

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged, and the residents will be informed by a letter drop to their homes.

Machine Resurfacing – Contact Officer Mr Byron Lovell			
Road Name	Parish	Extent of Works	Current Status
B2026 Mill Hill	Edenbridge	Mead Road to B2028 Marsh Green Road	Programmed 23 rd February 2021
B2026 Main Road	Crockham Hill / Edenbridge	Dennettsland Road to Wellingtonia Way	<u>Phase 1</u> 11/01/21 to 28/01/21 <u>Phase 2 & 3</u> 29/01/21 to 22/02/21
A224 London Road	Dunton Green	Station Road to Lennard Road	To be programmed April 2020 onwards
B258 Goldsel Road	Swanley	From Station Road to M20 Overbridge	To be programmed April 2020 onwards
B2027 Tonbridge Road	Chiddingstone	From Bore Place Lane to 400m east	To be programmed April 2020 onwards
Footway Improvement - Contact Officer Mr Neil Tree			
Road Name	Parish	Extent and Description of Works	Current Status
Laburnum Avenue,	Swanley	Footway Resurfacing – Full length	Completed
Telston Lane,	Oxford	Footway Resurfacing – Full length	To be designed and programmed
Hever Road,	Edenbridge	Footway Protection – From the junction with Mill Hill to the property called “The Old Manse”	Completed
Sounds Lodge	Swanley	Footway Protection – Full length	Completed

Surface Treatments - Contact Officer Jonathan Dean			
Micro Surfacing			
Road Name	Parish	Extent and Description of Works	Current Status
London Road	Westerham	Beggars Lane To Market Square	Complete
Cold Arbor Road	Sevenoaks	A25 To Overbridge To A21`	Complete
Cow Lane	Mark Beech	Cowden Pound Road To Station Road	Complete
Crowhurst Lane	West Kingsdown	Billet Hill To A20	Complete
High Street	Cowden	District Boundary (Kitford Bridge) To The Priors	Complete
Maplescombe Lane	Farningham	Donkey Lane To Botsum Lane	Complete
Pilgrims Way	Kemsing	Childsbridge Lane To The Landway	Complete
Tonbridge Road	Leigh	Penshurst Road To Compasses Road	Complete
Valley Road	Fawkham	Sun Hill To Scudders Hill	Complete
Watery Lane	Kemsing	St Clere To Chaucer Industrial Park	Complete
Watery Lane	Seal	A25 Maidstone Road To Broad Oak Lane (Saxbys Road)	Complete
Carters Hill	Under River	Underriver House Road To Fawke Wood Road	Complete
Wood Street	Swanley	Button Street To Church Road	Complete
Retread (Carriageway Recycling)			

Glebe Road	Sevenoaks Weald	(Road Surface Reconstruction) Windmill Hill to Hubbards Hill	Complete
Cowden Pound Road	Mark Beech	Whole Road	Complete
Walters Green Road	Penshurst	Central Section by Farm	Complete
Surface Dressing			
B2027 Four Elms Road	Edenbridge	From Swan Lane to Pootings Road	Complete
Shoreham Road	Eynesford	Castle Road to Preston Railway Bridge	Complete
Cockerhurst Road	Shoreham	Shacklands Road to Redlands Lane	Complete
Station Road	Halstead	Clarkes Lane to change of surface Cadlocks Hill	Complete

Appendix B – Drainage Repairs & Improvements

Drainage Repairs & Improvements - <i>Contact Officer Earl Bourner</i>			
Road Name	Parish	Description of Works	Current Status
A20 London Road	West Kingsdown	Rehabilitation of existing drainage system together with improvements to drainage system pipe layout. All soakaways have been fully cleaned out and have had deep bored soakaway liners replaced. Bund installed at field edge to reduce future run-off onto the highway. These works will significantly reduce flood risk to this location.	Drainage has been performing very well. One instance of flooding reported since completion but was due to leaves covering drain grids. Officer cleared leaves and flood drained away
Chevening Road/Homedean Road	Chipstead	Repairs and improvements to existing system at junction with High Street to prevent highway flooding. Job to be raised for lock down cover on manhole which is displaced during heavy rainfall.	Works programmed 22 nd Jan 2021 working collaboratively under RaFAT road closure.
St Marys Road	Swanley	CCTV survey to identify faults in drainage system causing frequent highway flooding at junction with Southern Place/Hart Dyke Road	Soakaway located in Hart Dyke Road, which is outfall to system. Job raised for soakaway cleansing, P5 RBD 10/04/21
Azalea Drive	Swanley	Soakaway has been cleansed and condition assessed; Contractors report soakaway may not be functioning correctly, further investigation required	Enquiry has been closed after confirming with Cllr Horwood that there had been no further flooding reports.
Hartfield Road	Edenbridge	Installation of one new gully outside Brook Street Farm to prevent private property flooding. CCTV survey of whole drainage system in vicinity of the same to identify any faults causing highway flooding	Site added to forwards works programme. No further update at present due to other safety critical and internal flooding sites taking priority

New Road	Penshurst	Kerbing works to alleviate flooding to private property at Burzes Cottages. Investigation ongoing to re-route exiting gully into culvert rather than discharging directly into garden of 4 Burzes Cottages.	Kerbing works completed Jan 2020. Further investigation ongoing re. culvert
Eynsford Road	Farningham	Ongoing investigation into flooding outside nos 3-8. System runs through private lane between Eynsford Road and Till Avenue and believe the blockage to be here	Kerbing, gully alterations and installation of 1no gully complete. Soakaway infiltration test postponed twice due to weather conditions. Put on hold until spring as there have been no further reports of flooding. Customer and Roger Gough aware and in agreement.
Valley Road	Fawkham	Completion of CCTV survey previously attended 23/04/2020 to identify any faults contributing to flooding at jw Sun Lane	Job raised for investigation of possible damaged pipe between gullies and soakaway, programmed for end of Jan 2021. 2no soakaways have been cleansed in Fawkham Green Road near junction with Brands Hatch Road/Valley Road.
Chevening Road	Chevening Sevenoaks	A previous survey has shown possible damage to drainage system. Another CCTV survey has been raised to assess the condition of the rest of the system to the outfall. Once the survey has been completed, it can be assessed for the need of any further work required. Chevening Road CCTV is the section leading to Chevening House.	Further discussions required with Team Leader on whether any further work is required, main line appears to be watercourse not actual highway drainage system. Line has a continuous flow through it.
Cranleigh Drive	Swanley	To investigate an existing soakaways condition. Ground around the soakaway appears to be starting to move.	Soakaway replaced and existing soakaway infilled. All works now complete.

Watercroft Road	Halstead	<p>Surface and field water running through and around properties. Proposed alterations to kerb line, repairs and improvement to existing drainage as discussed with residents. KCC's Flood and Water Management Team are looking into measures to reduce field run-off in consultation with the landowner.</p>	<p>Drainage pond maintenance has been carried out, some silt still on site be taken to tip when dry enough and then fence reinstated. Contractor is monitoring it. Poor weather conditions have been hampering the drying of the spoil.</p>
Plymouth Drive	Sevenoaks	<p>Plymouth Drive in Sevenoaks, near junction with Knole Way ongoing flooding issues</p>	<p>Trial holes originally programmed the week before Christmas, did not go ahead due to crews isolating. Trial holes now programmed for Monday 18th Jan for up to the week. Trial hole info is required to assist new soakaway design.</p>
High Street	Eynsford	<p>Water showing at jw Bower Lane/War Memorial</p>	<p>Replacement of filter drain now completed. More recent report of water issuing out of private wall further down road. Inspection required for resolution.</p>
High Street	Farningham	<p>Works to undertake repair of defects in highway drainage combined with improvements to reduce risk of flooding to adjacent cottages from highway run-off.</p>	<p>Works substantially complete between River Bridge and Dartford Road. Additional minor drainage repairs to existing drainage between Dartford Rd & Sparepenny Lane being raised by engineer.</p>

Wellers Town Road	Chiddingstone Hoath	Long standing water showing on carriageway, initial investigation carried out 12/13 Oct 2020 identified land drainage pipe surcharging where ditch has been lost. Further works to install dished channels to restore flow of water to stream (historical outfall point).	Works complete.
Randles Lane	Knockholt	Ditch regrading/clearance to alleviate highway and property flooding.	Works complete however road has flooded again under extreme conditions. Risk assessment has been completed and discussed with Team Leader. No further action.
Orchard Close and Queens Drive	Sevenoaks	Flooding of residential property Identified issue with existing drainage. Assessment for repairs completed and works order raised.	Repair and investigation work on petrol interceptor in Queens Drive programmed 1/3/21 for up to 3 weeks under a road closure.
Cobden Road	Sevenoaks	Installation of linear aco drain in footpath in vicinity no. 30 to convey water from downpipe to carriageway to remove ice risk on footpath.	Works programmed for end of Jan 2021.
Swan Lane	Edenbridge	Installation of 1no new gully connected into existing surface water line at low spot near entrance to Allotments/Swan Lane Farm.	Job passed to contractor. RBD 08/03/2021.
Noahs Ark	Seal	Approx. 100m south of jw Honeypot Lane, drainage improvement works and ditch clearance to alleviate carriageway flooding.	Programmed for 18/01/2021.
Goldsel Road	Swanley	Flooding at the low point of Goldsel Road near roundabout junction with High Street	Drainage system inspected. Two of the five soakaways appear to be draining more slowly. Added to works programme for consideration of further works.

Neal Road	West Kingsdown	Low area outside properties 101 & 99, Drainage improvement works required. Evidence of foul sewers overflow contributing to the issue reported to Thames Water.	Currently arranging a ground penetrating radar survey and bore hole tests to assist potential drainage improvement design. Thames Water informed foul sewers have been inspected and no issues found.
-----------	-------------------	---	---

Appendix C – Street Lighting

As a result of structural testing, the following street lighting assets have been identified for replacement in 2020/21. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Street Lighting Column Replacement – <i>Contact Officer Sue Kinsella</i>			
Road Name	Parish	Description of Works	Status
London Road	Sevenoaks Weald	Replacement of 5 Columns	2 complete, 3 remain – access issues
London Road	Dunton Green	Replacement of 2 Columns	1 complete 1 remedial
Tonbridge Road	Sevenoaks Weald	Replacement of 1 Columns	On hold - Access issues
London Road	Dunton Green	Replacement of 2 Belisha Beacon Post	Remedial work left to complete
High Street	Edenbridge	Replacement of 13 wall mounted feed points, with 11 feed pillars and 2 columns	Work paused due to issues raised, being reprogrammed
Top Dartford Road	Hextable	Replacement of 4 pole brackets with columns	Waiting on further details from UKPN regarding removal of overhead lines in this area
Hillingdon Avenue	Sevenoaks	Replacement of 1 Column	Complete
Westerham Road	Jw A21	Replacement of 1 Column	due to be completed by March 2021
Little Julians Hill	Sevenoaks	Replacement of 1 Column	Delayed due to issues with access UKPN substation and tree roots
Kennedy Gardens	Sevenoaks	Cable over lay	Complete
Morleys Road	Sevenoaks	Replacement of 1 Column	Waiting to be Programmed
High Street	Otford	Replacement of Feed Pillar and Lit Bollard with Flecta	March 2021
Sevenoaks Road	Otford	Replacement of Feed Pillar and Lit Bollard with Flecta	March 2021

Appendix D – Transportation and Safety Schemes

Casualty Reduction Measures

The Schemes Planning & Delivery team is implementing schemes within Sevenoaks Borough, in order to meet Kent County Council's (KCC) strategic targets (for example, addressing traffic congestion or improving road safety). Casualty reduction measures have been identified to address a known history of personal injury crashes. Current status correct as of 10th February 2021

Location	Parish	Description of Works	Lead officer	Current Status
A25 Westerham Road junction with A21 slip roads and Westerham Road,	Chevening/Bessels Green	Development of potential Crash Remedial Scheme to improve the current junction layout and enhancements to the signage and road markings.	Whitney Gwillim	Scheme has been completed on site. Stage 3 safety audit reviewed and responded to February 2021. Road markings are to be refreshed using a more durable lining material.
A20 junction with Scratchers Lane, Farningham	Farningham	Development of potential Crash Remedial Scheme to improve the current junction layout and enhancements to the signage and road markings.	Whitney Gwillim	Scheme has been completed on site. Stage 3 safety audit reviewed and responded to October 2020. Drainage review has been carried out on site and no problems detected. This scheme is now complete.

Integrated Transport Schemes – all other LTP funded non-casualty reduction schemes

Location	Parish/Ward	Description of Works	Lead officer	Current Status
A25 Bradbourne Vale Road, Sevenoaks	Sevenoaks	Development of potential LTP Scheme to introduce a new pedestrian crossing point and narrow the carriageway through road markings to reduce traffic speeds.	Whitney Gwillim	Scheme has been completed on site. Stage 3 safety audit reviewed and responded to February 2021.
B2211 and Chevening Road, Chevening	Chevening	Proposed 40mph speed limit on the approaches to the junction and the entire	Whitney Gwillim	Works completed on site.

		length of Chevening Road to Chipstead village		
B2026 Hartfield Road, Edenbridge	Edenbridge	Installation of bend warning signs, enhancement to existing signs and SLOW road markings.	Whitney Gwillim	Works completed on site.
B2026 Hosey Hill, Westerham	Westerham	Hardstanding and signage for mobile safety camera unit	Whitney Gwillim	Speed camera warning signs have been installed. Works to be raised with contractor to reinstate missing bollards on the common.
Location	Parish/Ward	Description of Works	Lead officer	Current Status
A225 Sevenoaks Road, Otford	Sevenoaks	Replacement of incorrect 40mph speed limit signs	Whitney Gwillim	Works completed on site.
St Johns School, Bayham Road and surrounding roads	Sevenoaks	Introduction of a 20mph speed limit	Whitney Gwillim	Works completed on site.
Sevenoaks Primary School, Bradbourne Road and surrounding roads	Sevenoaks	Introduction of a 20mph speed limit	Whitney Gwillim	Works completed on site.

Local Growth Fund

Local Growth Fund programme update for Sevenoaks Borough

The Department for Transport (DfT) added £100m to the Local Growth Fund (LGF) pot in order to fund Local Sustainable Transport Fund Style schemes. KCC subsequently submitted four Local Sustainable Transport Fund (LSTF) capital bids 1) East Kent – A network for Growth, 2) Kent Thameside – Integrated door-to-door journeys and 3) West Kent – Tackling Congestion. The fourth was for Tonbridge Town Centre Regeneration, which included a highway improvements scheme in the Lower High Street as well as additional LSTF style measures. The objective of all of the capital bids is to boost economic growth by decreasing carbon emissions and reducing congestion.

The Kent Thameside, West Kent and Tonbridge Town Centre Regeneration bids were all successful. The schemes aim to:

- improve access to employment and services
- reduce the need to travel by the private car
- enhance pedestrian, cycle and public transport facilities
- improve sustainable transport connections

The following schemes have been submitted as part of the successful Kent Thameside LSTF this financial year.

Scheme	Status
<p>Swanley Train Station - Forecourt Improvements</p>	<p>The Swanley Station forecourt scheme includes the refurbishment of the station building, improvement to the forecourt on the South Side of the station to improve the walking route through the forecourt onto the overbridge, extension of the North Side entrance to create a more visible station entrance improved cycle storage, signage and implementation of a one-way system on Station Approach (TRO to be progressed). Resurfacing of Station Approach to be completed as part of scheme. New tenancy premises will be created as part of the increased ticket office and booking hall area. The Tender for construction was issued to a number of pre-qualified suppliers with a return date of 21st February 2020. These suppliers provided tender submissions for the project in mid-February and a period of review ensued including interviews with the short listed bidders. The evaluation process was nearing completion in early March when the Covid-19 pandemic started to materially impact general business activities. On this basis, SE asked all bidders to confirm they remain interested in competing for the scheme and if so, how their original submission is impacted by the current Covid-19 restrictions in a number of areas including: their proposed methodology, impact on their proposed programme and the resultant impact on costs. The revised submissions have been received and reviewed and recommendation report produced. The Contract has been awarded to WPB Contractors Ltd and site set up has commenced with the site cabins delivered to site and hoarding erected, so the site is secure. Works to commenced early November 2020 and is progressing well and on track for a June completion. Resident have been sent a letter to update on programme. South Eastern to commission pre-scheme passenger surveys so monitoring data can be gathered pre-construction. South Eastern continuing to work on disabled access footbridge option with consultants, high level feasibility report to be issued in early 2021 (this will not be funded as part of the scheme). Monthly update meetings are held with all stakeholders.</p>

Appendix E – Developer Funded Works

Developer Funded Highway Works (Section 278 Works)				
File Ref.	Road Name	Parish	Description of Works	Current Status
SE003282	60 TO 64 Dawson Drive Hextable	Hextable	Stopping up of footway and relocation of footway, new bellmouth.	Cert 1 issued and in Maintenance
SE003323	St Mary's Road Swanley	Swanley	Bellmouth only	Remedial works required before they can go on maintenance.
SE003360	Trinity School, Seal Hollow Road Sevenoaks	Sevenoaks	Two new bellmouths	Works completed waiting Road Safety Audit 3.
Se003069	Oakley Park, just off Enterprise Way	Edenbridge	Connect to highway	Tie-in to section 38, Auditing drawings
SE003050	Rowhill Road	Hextable	New bellmouth entrance for private car park to allow for school parking. Includes new pedestrian crossings with tactile paving and keep clear parking restrictions. Additional minor footway improvements	Remedial works required but Gen2 unwilling to carry out works required. Matter has been elevated to Tim Read (Head of Transportation) to resolve with counterpart in Gen2.
SE003051	Old Fox's Garage Site A224 Orpington By-pass and Old London Road, Badgers Mount	Badgers Mount	Minor highway improvements including kerb realignment and footway works in connection with conversion of old garage to care home. Also includes road surfacing in front of existing bus shelter in old London Road. Improvements to PROW funded by S.106 agreement.	Works complete and in maintenance

SE003298	Ryewood	Dunton Green	New Bellmouth within the adopted 38 land.	Bellmouth works completed, in maintenance.
SE 003055	Millfield, London Road	West Kingsdown	New Bellmouth entrance to residential properties and improvements to footway including tactile paving	Woks completed and put into a year's maintenance. Japanese knotweed discovered on site. Barrired off and is being reviewed for treatment.
SE 003056	Grassy Lane	Sevenoaks	New Bellmouth entrance to private drive with modifications and improvements to the footway and pedestrian crossing points	Still in maintenance period.
SE 003058	Station Road B2026 / Four Elms Road and minor improvements in St John's Way, Edenbridge	Edenbridge	New right turn lane and pedestrian islands on existing and new zebra. Includes associated road markings, anti-skid surfacing and road widening and speed cushions in St John's Way	In maintenance
SE 003060	98-116 London Road, Sevenoaks	Sevenoaks	New bell mouth access and minor footway alterations	Technical Assessment and Approval granted. Works have started. Waiting for structures to approve a wall. Then the letter of agreement can be signed. Structures agreed the wall design, site has technical approval just waiting for the agreement to be signed. No further update.

SE003413	Warren Court Farm Knockholt Road, Halstead	Halstead	Improve farm bellmouth by moving the radios kerbs.	Works on site.
SE 003063	Old Peugeot Garage Site, Otford Road A225	Otford	New Aldi Store including entrance into car park, alterations to Otford Road including new right turn lane and central reservation and a new entrance to parking area adjacent to A225	Waiting for Phase 2 to start. Before phase 1 gets certificate 1, the site is yet to start its maintenance period. Phase two works on site Linked to SE003190
SE 003066	Mont St Aignan Way, Edenbridge	Edenbridge	New Access onto Mont St Aignan Way and closure of existing access that requires TRO	Now in the maintenance period. Waiting for development to finish so I can issue certificate 2 and adopt.
SE003173	St Johns Way opening	Four Elms	New access onto St Johns Way from the Bellway site off Enterprise way.	Works completed. In maintenance.
SE003131	Mussenden Lane	Farningham	New Bellmouth	Works Completed, in Maintenance
SE003075	Salter's Heath Farm	Sevenoaks	Upgrade to a Bellmouth from Farmers exit.	In technical review stage.
SE003074	Force Green Lane	Westerham	New signage and one system on existing exits onto A233 London Road	In Technical audit stage and require a TRO first.

Appendix F – Bridge Works

Bridge Works – <i>Contact Officer David Aspinall</i>			
Road Name	Parish	Description of Works	Current Status
Pootings Road	Westerham	Culvert replacement works	Construction works 2021/22

Appendix G – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - <i>Contact Officer: Toby Butler</i>		
Location	Description of Works	Current Status
London Road/ Pembroke Road, Sevenoaks	Renewal of traffic signal-controlled junction	Completed October 2020
A25 High Street near Zion Street, Seal	Renewal of traffic signal-controlled crossing	Proposed February 2021

Appendix H - Combined Member Grant programme update

Member Highway Fund programme update for the Sevenoaks Borough

The following list of schemes includes those which have been approved for funding by both the relevant Member and by Simon Jones, Director of Highways and is up to date as of 30th January 2020.

The details below are for Highway Schemes **only** and **does not** detail contributions Members have made to other groups such as Parish and District Councils or list traffic speed surveys.

More detail on Combined Member Grant schemes can be accessed by each Member by contacting their Community Liaison Officer.

Roger Gough – Darent Valley

Scheme	Status
No current schemes	

Nick Chard – Sevenoaks East

Scheme	Status
Westerham 20mph speed limit and one-way around The Green.	Public consultation was held and closed on 30 th November 2020. 13 objections have been received to the proposal for a speed limit change and 1 objection to the proposal for a one-way system on The Green. A report is to be delivered at JTB.

Peter Lake – Sevenoaks South

Scheme	Status
No current schemes	-

Margaret Crabtree – Sevenoaks Central

Scheme	Status
St Johns Primary School and Sevenoaks Primary School. 20mph speed limit.	Works now complete on site.
Sevenoaks Town Centre – Cycle planters scheme	Locations for planters have agreed as High Street and London Road, Sevenoaks. Designs are progressing. Anticipated to be completed before the start of the new financial year.

Michael Horwood - Swanley

Scheme	Status
Swanley Lane, Swanley – waiting restrictions	The Traffic Regulation Order is being sealed on 18 th February and will come into effect 22 nd February.

David Brazier – Sevenoaks North East

Scheme	Status
No current schemes	

Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contacts: Richard Emmett / Mike Payton 03000 418181